





2017 BOND PROJECTS			2017												2018																									
	April May June					9	Jul	у	Au	August		September		October		November		Dec	December		Janua	ry	Febru		ary Ma		А	pril	N	1ay	Jı	une		July		August	Se	eptembe	er	
	1	2 3	4	1 2 3	4	1 2	3 4	1 2	3 4	1 2	3	4 1	2 3	4 1	2 3	3 4	1 2	3 4	1 2	2 3	4 1	. 2	3 4	1 2	3 4	4 1	2 3 4	1 2	3	4 1 2	3 4	1 2	2 3 4	4 1	2 3	4 1	2 3	4 1	2 3	4
RFQ FOR ARCHITECH AND SELECTION OF																																								 I
																																								1
CTE PROPERLY PROCURE 2ND PHASE																																								1
																																								1
CTE 2ND PHASE CONSTRUCTION																																								1
HIGH SCHOOL IMPROVEMENTS																																								
Athletic Ball Field Improvements, New Concessions, Bleachers, Stripe and																																								
Seal Track, New Parking Lot, Upgrades To Weight room Locker Rooms																																								
And Restrooms, Lighting Upgrades, Repairs to Roof, And D.O. HVAC																																								
Upgrades.																																								
												_																												
Investigate/Evaluate/Recommendations Of Existing Building and Systems			$\sqcup \!\!\! \perp$																	4		\sqcup	ot			$\perp \perp$							$\perp \perp$	\bot		\perp	$\perp \downarrow \perp$	\perp		<u>-</u>
Architectural Design/Construction Documents				\bot			\bot										<u> </u>							\perp		$\perp \perp$		\vdash	$\perp \perp$	+			$\perp \perp$	\bot	$\perp \!\!\! \perp$	\perp	\perp	\bot		-
Building Permit Review And Approval							\perp									$\perp \downarrow$							ш																,	_
Advertise And Bidding Process							\perp									$\perp \downarrow$				11	_																		,	_
Bid Opening: February 27, 2018							\perp									$\perp \downarrow$				11	_		\bot																,	_
Construction																																								
DISTRICT WIDE SECURITY CAMERAS/ACCESS CONTROL UPGRADES																																								
Investigate/Evaluate/Recommendation																																								_
Design, and Documents																																								1
Procure Materials																																								1
Construction																																								ı
ELEMENTARY SCHOOL IMPROVEMENTS																																								
Dry Fire Sprinkler Main Replacement, Gym HVAC Duct/Ceiling Cleaning,																																								
New Synthetic/Vinyl Gym Floor, New Floorings Throughout,																																								
Lighting Upgrades, Door Hardware Upgrades, and HVAC Upgrades.																																								
Investigate/Evaluate/Recommendations Of Existing Building and Systems																																								_
Architectural Design/Construction Documents																																								_
Building Permit Review And Approval																																								<u>_</u>
Advertise And Bidding Process							$oxedsymbol{oxedsymbol{oxedsymbol{oxedsymbol{eta}}}$																																	
Bid Opening: March 27, 2018																																								_
Construction																																								
MIDDLE SCHOOL NEW ROOF																																								
Investigate/Evaluate/Recommendations Of Existing Conditions																																								_
Details And Design New Metal Roof System																						Цİ																		_
Building Permit Review And Approval																																								
Advertise And Bidding Process																																								_
Bid Opening: February 27, 2018																				T																				_
Construction							\top						11				\top					\sqcap	11																	_
			П				\top										\top						T																	_
CLOSE OUT			一十				一一		11	Ì			11							11			11			T								T^{\dagger}						